

ID	Task Mode	Task Name	Duration	Start	Finish	% Complete	Predecessors	Successors
1		<b>1700 DELL CONSTRUCTION SCHEDULE</b>	<b>384 days</b>	<b>Tue 8/16/22</b>	<b>Tue 3/26/24</b>	<b>66%</b>		
13		<b>JOINT TRENCH</b>	<b>348 days</b>	<b>Tue 8/16/22</b>	<b>Mon 2/5/24</b>	<b>51%</b>		
30		<b>SITE WORK</b>	<b>304 days</b>	<b>Thu 12/1/22</b>	<b>Mon 3/18/24</b>	<b>11%</b>		
32		<b>AREA C (Garage East and North)</b>	<b>88 days</b>	<b>Tue 11/7/23</b>	<b>Wed 3/13/24</b>	<b>24%</b>		
38		Irrigation Mains / Crossings	1 wk	Tue 12/5/23	Mon 12/11/23	100%	37SS+1 day	68SS+2 days
40		Form Benches	4 days	Tue 12/12/23	Fri 12/15/23	0%	34FS+2 wks	41FS-1 day,61SS
41		Rebar	4 days	Fri 12/15/23	Wed 12/20/23	0%	40FS-1 day	42
54		<b>AREA B (Garage South)</b>	<b>88 days</b>	<b>Mon 11/6/23</b>	<b>Tue 3/12/24</b>	<b>15%</b>		
61		Form Retaining Walls / Ramps @ Garage	1 wk	Tue 12/12/23	Mon 12/18/23	0%	40SS	70FS-1 wk,94FS-1 day,62FS-2 days
62		Rebar	2 days	Fri 12/15/23	Mon 12/18/23	0%	61FS-2 days	63
67		Light Pole Bases / UG Electrical	2 wks	Mon 12/4/23	Fri 12/15/23	0%	37SS	
68		Irrigation Mains	1 wk	Thu 12/7/23	Wed 12/13/23	0%	38SS+2 days	
84		<b>AREA D (Building South and West)</b>	<b>78 days</b>	<b>Wed 11/22/23</b>	<b>Thu 3/14/24</b>	<b>6%</b>		
111		<b>AREA A (Garage West)</b>	<b>296 days</b>	<b>Thu 12/1/22</b>	<b>Wed 3/6/24</b>	<b>9%</b>		
167		<b>1700 DELL GARAGE</b>	<b>362 days</b>	<b>Fri 9/16/22</b>	<b>Tue 3/26/24</b>	<b>71%</b>		
274		<b>DECKS</b>	<b>102 days</b>	<b>Wed 8/23/23</b>	<b>Thu 1/18/24</b>	<b>90%</b>		
275		<b>Level 1 - P1</b>	<b>82 days</b>	<b>Wed 8/23/23</b>	<b>Tue 12/19/23</b>	<b>100%</b>		
296		<b>Level 1 - P2</b>	<b>72 days</b>	<b>Mon 9/11/23</b>	<b>Thu 12/21/23</b>	<b>100%</b>		
315		<b>Level 2 - P1</b>	<b>70 days</b>	<b>Fri 9/15/23</b>	<b>Tue 12/26/23</b>	<b>100%</b>		
333		<b>Level 2 - P2</b>	<b>59 days</b>	<b>Wed 9/27/23</b>	<b>Wed 12/20/23</b>	<b>100%</b>		
352		<b>Level 3 - P1</b>	<b>55 days</b>	<b>Thu 10/5/23</b>	<b>Fri 12/22/23</b>	<b>100%</b>		
395		<b>Upturned Beams</b>	<b>26 days</b>	<b>Wed 11/15/23</b>	<b>Fri 12/22/23</b>	<b>100%</b>		
414		<b>Level 5 - P1</b>	<b>14 days</b>	<b>Mon 11/20/23</b>	<b>Mon 12/11/23</b>	<b>100%</b>		
422		<b>Upturned Beams</b>	<b>31 days</b>	<b>Wed 11/22/23</b>	<b>Tue 1/9/24</b>	<b>100%</b>		
431		<b>Upturned Beams</b>	<b>38 days</b>	<b>Wed 11/22/23</b>	<b>Thu 1/18/24</b>	<b>0%</b>		
434		Form Upturn Beams	3 days	Thu 12/7/23	Mon 12/11/23	0%	433	435
435		Pour UTB	1 day	Tue 12/12/23	Tue 12/12/23	0%	434	436
436		Strip Forms	1 wk	Wed 12/13/23	Tue 12/19/23	0%	435	437,439,500FS-2 wks,501FS-1 wk
440		<b>Ramp Entrance and Trash Room</b>	<b>9 days</b>	<b>Wed 12/6/23</b>	<b>Mon 12/18/23</b>	<b>0%</b>		
442		Rebar	2 days	Fri 12/8/23	Mon 12/11/23	0%	441	443
443		Embeds	2 days	Tue 12/12/23	Wed 12/13/23	0%	442	444
444		Concrete	1 day	Thu 12/14/23	Thu 12/14/23	0%	443	445
445		Strip and Clean	2 days	Fri 12/15/23	Mon 12/18/23	0%	444	
446		<b>DECK CLOSURE POURS</b>	<b>49 days</b>	<b>Wed 10/18/23</b>	<b>Thu 12/28/23</b>	<b>78%</b>		
453		Level 4 Pour 1 Deck Closure Pour	1 day	Thu 12/14/23	Fri 12/15/23	100%	452FS+1 wk	454FS+7 days
456		<b>MASONRY WALLS</b>	<b>42 days</b>	<b>Tue 10/17/23</b>	<b>Fri 12/15/23</b>	<b>92%</b>		
468		Seal TOW @ CMU	1 wk	Mon 12/11/23	Fri 12/15/23	0%	467FS+1 wk	
469		<b>ELECTRICAL ROOM</b>	<b>73 days</b>	<b>Thu 10/19/23</b>	<b>Fri 2/2/24</b>	<b>57%</b>		
473		Pull / Land Feeders	2 wks	Mon 12/4/23	Fri 12/15/23	0%	472FS-3 days	474
476		<b>ELEVATOR</b>	<b>90 days</b>	<b>Tue 11/14/23</b>	<b>Fri 3/22/24</b>	<b>11%</b>		
478		Core Framing (Elev Shaft)	3 wks	Fri 11/17/23	Mon 12/11/23	0%	477	479

ID	Task Mode	Task Name	Duration	Start	Finish	% Complete	Predecessors	Successors
479		KONE Pre-Inspection Check List	1 day	Tue 12/12/23	Tue 12/12/23	0%	478	480FS+12 days
487		<b>ELEVATOR / STAIR TOWERS</b>	<b>64 days</b>	<b>Fri 10/6/23</b>	<b>Tue 1/9/24</b>	<b>70%</b>		
498		<b>EXTERIOR FINISH</b>	<b>66 days</b>	<b>Wed 12/6/23</b>	<b>Fri 3/8/24</b>	<b>0%</b>		
499		<b>South</b>	<b>56 days</b>	<b>Wed 12/6/23</b>	<b>Fri 2/23/24</b>	<b>0%</b>		
500		Steel Façade Framing (Starting @ Thin Brick Location)	3 wks	Wed 12/6/23	Wed 12/27/23	0%	436FS-2 wks	510SS,521FS-1 wk
501		Metal Stud Framing (Dens Sheathing @ Thin Brick)	2 wks	Wed 12/13/23	Wed 12/27/23	0%	436FS-1 wk	503FS-1 wk,507,502FS-1 wk
509		<b>West</b>	<b>66 days</b>	<b>Wed 12/6/23</b>	<b>Fri 3/8/24</b>	<b>0%</b>		
510		Steel Façade / Unibrow Framing (Starting Thin Brick Location)	2 wks	Wed 12/6/23	Tue 12/19/23	0%	500SS	511FS-5 days
511		Metal Stud Framing / Dens Sheathing @ Thin Brick / Stair Soffit	2 wks	Wed 12/13/23	Wed 12/27/23	0%	510FS-5 days	513
543		<b>1700 DELL BUILDING</b>	<b>343 days</b>	<b>Mon 10/3/22</b>	<b>Thu 3/14/24</b>	<b>79%</b>		
651		<b>FLAT ROOF</b>	<b>204.13 days</b>	<b>Mon 5/1/23</b>	<b>Tue 2/20/24</b>	<b>84%</b>		
652		<b>Canopies</b>	<b>204.13 days</b>	<b>Mon 5/1/23</b>	<b>Tue 2/20/24</b>	<b>87%</b>		
665		<b>Stair Penthouse</b>	<b>176.13 days</b>	<b>Thu 6/8/23</b>	<b>Tue 2/20/24</b>	<b>91%</b>		
680		<b>Elevator Overrun</b>	<b>175.13 days</b>	<b>Fri 6/9/23</b>	<b>Tue 2/20/24</b>	<b>83%</b>		
692		<b>Roofing</b>	<b>173.13 days</b>	<b>Fri 6/9/23</b>	<b>Fri 2/16/24</b>	<b>93%</b>		
698		<b>Mechanical Equipment</b>	<b>196.5 days</b>	<b>Mon 5/8/23</b>	<b>Fri 2/16/24</b>	<b>73%</b>		
704		<b>Roof Screen</b>	<b>143.13 days</b>	<b>Fri 6/9/23</b>	<b>Fri 1/5/24</b>	<b>23%</b>		
707		<b>BUILDING INTERIOR BUILD OUT</b>	<b>251.13 days</b>	<b>Tue 3/7/23</b>	<b>Thu 3/14/24</b>	<b>86%</b>		
708		<b>ELEVATOR</b>	<b>251.13 days</b>	<b>Tue 3/7/23</b>	<b>Thu 3/14/24</b>	<b>97%</b>		
730		<b>LEVEL 1</b>	<b>204.5 days</b>	<b>Mon 4/17/23</b>	<b>Wed 2/7/24</b>	<b>68%</b>		
731		<b>L1 Main Electrical Room</b>	<b>204.5 days</b>	<b>Mon 4/17/23</b>	<b>Wed 2/7/24</b>	<b>29%</b>		
739		Green Tag From City	1 day	Tue 12/12/23	Tue 12/12/23	0%	741	740FS-1 day
740		PGE Mandrel Inspection (Transformer Pad to Secondary Box)	1 day	Tue 12/12/23	Tue 12/12/23	0%	739FS-1 day	
741		Set Frame / Temp Glass / MAPES Panel	1 wk	Tue 12/5/23	Mon 12/11/23	0%	738FS-4 days	739
746		<b>L1 Restrooms</b>	<b>180.13 days</b>	<b>Tue 5/16/23</b>	<b>Thu 2/1/24</b>	<b>94%</b>		
765		Install Lockers	2 days	Wed 12/13/23	Fri 12/15/23	0%	764FS+6 wks	766
766		Set Mirrors	1 day	Fri 12/15/23	Mon 12/18/23	0%	765	767SS,787SS
767		MEP / Shower Trim	1 day	Fri 12/15/23	Mon 12/18/23	0%	766SS	788SS
769		<b>LEVEL 2</b>	<b>177.13 days</b>	<b>Sat 5/20/23</b>	<b>Fri 2/2/24</b>	<b>94%</b>		
770		<b>L2 Restroom</b>	<b>177.13 days</b>	<b>Sat 5/20/23</b>	<b>Fri 2/2/24</b>	<b>94%</b>		
787		Set Mirrors	1 day	Fri 12/15/23	Mon 12/18/23	0%	766SS	808
788		MEP Trim	1 day	Fri 12/15/23	Mon 12/18/23	0%	767SS	
790		<b>LEVEL 3</b>	<b>169.13 days</b>	<b>Fri 6/2/23</b>	<b>Mon 2/5/24</b>	<b>94%</b>		
791		<b>L3 Restroom</b>	<b>169.13 days</b>	<b>Fri 6/2/23</b>	<b>Mon 2/5/24</b>	<b>94%</b>		
811		<b>LEVEL 4</b>	<b>166.13 days</b>	<b>Thu 6/8/23</b>	<b>Tue 2/6/24</b>	<b>94%</b>		
812		<b>L4 Restroom</b>	<b>166.13 days</b>	<b>Thu 6/8/23</b>	<b>Tue 2/6/24</b>	<b>94%</b>		
832		<b>BUILDING EXTERIOR</b>	<b>182 days</b>	<b>Fri 6/2/23</b>	<b>Wed 2/21/24</b>	<b>67%</b>		
833		<b>OFFICE BLDG SKIN BREAKOUT SCHEDULE</b>	<b>182 days</b>	<b>Fri 6/2/23</b>	<b>Wed 2/21/24</b>	<b>67%</b>		
834		<b>Level 1</b>	<b>137 days</b>	<b>Fri 6/2/23</b>	<b>Mon 12/18/23</b>	<b>88%</b>		
847		Install Glass	2 wks	Tue 12/5/23	Mon 12/18/23	0%	844SS+18 wks	872FS-1 wk
848		<b>West Elevation</b>	<b>126 days</b>	<b>Wed 7/12/23</b>	<b>Wed 1/10/24</b>	<b>53%</b>		

ID	Task Mode	Task Name	Duration	Start	Finish	% Complete	Predecessors	Successors
871		Install Morin	10 wks	Mon 10/23/23	Thu 1/4/24	0%	870FS-1 wk	895SS+2 wks
872		Install Glass	4 wks	Tue 12/12/23	Wed 1/10/24	0%	847FS-1 wk	896FS-1 wk
873		Install ACM	6 wks	Mon 11/20/23	Thu 1/4/24	0%	870FS+3 wks	897,86
874		<b>North Elevation</b>	<b>135 days</b>	<b>Thu 7/13/23</b>	<b>Wed 1/24/24</b>	<b>68%</b>		
895		Install Morin	5 wks	Mon 11/6/23	Tue 12/12/23	0%	871SS+2 wks	
898		<b>East Elevation</b>	<b>135 days</b>	<b>Thu 7/27/23</b>	<b>Wed 2/7/24</b>	<b>65%</b>		
919		Install Morin	5 wks	Wed 11/8/23	Thu 12/14/23	0%	917	944FS-1 day
922		<b>South Elevation</b>	<b>137 days</b>	<b>Tue 8/8/23</b>	<b>Wed 2/21/24</b>	<b>62%</b>		
944		Install Morin	3 wks	Thu 12/14/23	Fri 1/5/24	0%	919FS-1 day	963SS
947		<b>Balconies</b>	<b>140 days</b>	<b>Thu 7/20/23</b>	<b>Wed 2/7/24</b>	<b>83%</b>		
963		Install Alura Soffits	3 wks	Thu 12/14/23	Fri 1/5/24	0%	944SS	706FS-2 wks
964		Frame Install	7 days	Fri 12/8/23	Mon 12/18/23	0%	962FS+4 wks	

Important Upcoming Construction Dates: For the week ending 12/17/23.

- Framing of the exterior skin for the parking garage will continue throughout the week.
- Grading of the site will continue throughout the week.
- Bioswale excavation to be completed by Wednesday the 13<sup>th</sup>.
- Metal panel installation on the office building will continue throughout the week.
- Window glazing installation on the office building will continue throughout the week.
- Installation of doors, frames & hardware will continue throughout the week.
- Upturn beam concrete pour on 12/12 during normal working hours.
- Deck closure pour is scheduled for 12/14 during normal working hours.
- Exterior structural steel tubing at the Parking Structure to continue throughout the week.
- Stair 2 erection at the Parking Structure to commence.
- Site work retaining wall footings and wall are to commence.