

IMPORTANT EARLY START DATES

The following schedule reflects the dates where an elevated deck pour at the Parking Structure will be taking place. These pours require an early start, which has been approved by the City of Campbell. The dates are as follows; 9/11, 9/21, 9/28, 10/12, 10/19, 11/2, 11/9, 11/16, and 11/30.

ID	Task Mode	Task Name	Duration	Start	Finish	% Complete	Predecessors	Successors	Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023			Qtr 4, 2023			Qtr 1, 2024			Qtr 2, 2024		
									Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
1		1700 DELL CONSTRUCTION SCHEDULE	389.38 days	Tue 8/16/22	Wed 4/3/24 47%																											
107		1700 DELL GARAGE	356 days	Fri 9/16/22	Mon 3/18/24 24%																											
235		DECKS	102 days	Wed 8/23/23	Thu 1/18/24 2%																											
236		Level 1 - P1 (Lower Ramp / West Side)	24 days	Wed 8/23/23	Tue 9/26/23 26%																											
237		Install Scaffolding to B1	1 day	Wed 8/23/23	Wed 8/23/23 100%	179		23855																								
238		Mobilize Form Work	5 days	Wed 8/23/23	Tue 8/29/23 100%	23755		239FS-2 days																								
239		Form Decks / CJs / Edges	5 days	Mon 8/28/23	Fri 9/1/23 100%	238FS-2 days		240FS-2 days																								
240		MEP Layout and Insert	3 days	Thu 8/31/23	Tue 9/5/23 10%	239FS-2 days		241FS+1 day																								
241		Rebar / Embeds / Templates	2 days	Thu 9/7/23	Fri 9/8/23 0%	240FS+1 day		24855,242																								
242		L1 Pour 1 (Deck Pour 1)	1 day	Mon 9/11/23	Mon 9/11/23 0%	241		244FS-1 day,407FS+56 edays,243,2																								
243		Prep for Stress	1 day	Tue 9/12/23	Tue 9/12/23 0%	242																										
244		Cure	3 edays	Mon 9/11/23	Thu 9/14/23 0%	242FS-1 day		245																								
245		Stress cables	1 day	Thu 9/14/23	Thu 9/14/23 0%	244		24655																								
246		Strip and Cycle Deck Formwork	3 days	Thu 9/14/23	Mon 9/18/23 0%	24555		277,258FS-4 days																								
247		Upturned Beams	14 days	Thu 9/7/23	Tue 9/26/23 0%																											
257		Level 1 - P2 (East Side)	30 days	Wed 9/13/23	Tue 10/24/23 0%																											
258		Form Decks / CJs / Edges	3 days	Wed 9/13/23	Fri 9/15/23 0%	246FS-4 days		259FS-3 days																								
259		MEP Layout and Insert	4 days	Wed 9/13/23	Mon 9/18/23 0%	258FS-3 days		260FS-1 day																								
260		Rebar / Embeds / Templates	3 days	Mon 9/18/23	Wed 9/20/23 0%	259FS-1 day		26555,261																								
261		L1 Pour 2 (Deck Pour 2)	1 day	Thu 9/21/23	Thu 9/21/23 0%	260		262,268,408FS+56 edays,186FS-2 d																								
262		Prep for Stress / Cure	3 edays	Thu 9/21/23	Sun 9/24/23 0%	261		263																								
263		Stress cables	1 day	Mon 9/25/23	Mon 9/25/23 0%	262		26455																								
264		Strip and Cycle Deck Formwork	4 days	Mon 9/25/23	Thu 9/28/23 0%	26355		295FS-3 days,232																								
265		Upturned Beams	27 days	Mon 9/18/23	Tue 10/24/23 0%																											
276		Level 2 - P1 (West / East)	20 days	Tue 9/19/23	Mon 10/16/23 0%																											
277		Form Decks / CJs / Edges	4 days	Tue 9/19/23	Fri 9/22/23 0%	246		278																								
278		MEP Layout and Insert	2 days	Mon 9/25/23	Tue 9/26/23 0%	277		279																								
279		Rebar / Embeds / Templates	2 days	Wed 9/27/23	Thu 9/28/23 0%	278		28555,280FS-1 day																								
280		L2 Pour 1 (Deck Pour 3)	1 day	Thu 9/28/23	Thu 9/28/23 0%	279FS-1 day		281,287,409FS+56 edays																								
281		Prep for Stress / Cure	3 edays	Thu 9/28/23	Sun 10/1/23 0%	280		282																								
282		Stress cables	1 day	Mon 10/2/23	Mon 10/2/23 0%	281		283																								
283		Strip and Cycle Deck Formwork	5 days	Tue 10/3/23	Mon 10/9/23 0%	282		314FS-3 days																								
284		Upturned Beams	14 days	Wed 9/27/23	Mon 10/16/23 0%																											
294		Level 2 - P2 (West / East)	36 days	Tue 9/26/23	Tue 11/14/23 0%																											
295		Form Decks / CJs / Edges	4 days	Tue 9/26/23	Fri 9/29/23 0%	264FS-3 days		296																								
296		MEP Layout and Insert	4 days	Mon 10/2/23	Thu 10/5/23 0%	295		297																								
297		Rebar / Embeds / Templates	4 days	Fri 10/6/23	Wed 10/11/23 0%	296		30355,298																								
298		L2 Pour 2 (Deck Pour 4)	1 day	Thu 10/12/23	Thu 10/12/23 0%	297		299,305,410FS+56 edays																								
299		Prep for Stress / Cure	3 edays	Thu 10/12/23	Sun 10/15/23 0%	298		300																								
300		Stress cables	1 day	Mon 10/16/23	Mon 10/16/23 0%	299		301																								
301		Strip and Cycle Deck Formwork	5 days	Tue 10/17/23	Mon 10/23/23 0%	300		332FS-2 days																								
302		Upturned Beams	28 days	Fri 10/6/23	Tue 11/14/23 0%																											
313		Level 3 - P1 (West / East)	23 days	Thu 10/5/23	Mon 11/6/23 0%																											
314		Form Decks / CJs / Edges	5 days	Thu 10/5/23	Wed 10/11/23 0%	283FS-3 days		315																								
315		MEP Layout and Insert	4 days	Thu 10/12/23	Tue 10/17/23 0%	314		316FS-1 day																								
316		Rebar / Embeds / Templates	3 days	Tue 10/17/23	Thu 10/19/23 0%	315FS-1 day		32255,317FS-1 day																								
317		L3 Pour 1 (Deck Pour 5)	1 day	Thu 10/19/23	Thu 10/19/23 0%	316FS-1 day		318,324,411FS+56 edays																								
318		Prep for Stress / Cure	3 edays	Thu 10/19/23	Sun 10/22/23 0%	317		319																								
319		Stress cables	1 day	Mon 10/23/23	Mon 10/23/23 0%	318		320																								
320		Strip and Cycle Deck Formwork	5 days	Tue 10/24/23	Mon 10/30/23 0%	319		351FS-2 days																								
321		Upturned Beams	15 days	Tue 10/17/23	Mon 11/6/23 0%																											
331		Level 3 - P2 (West / East)	28 days	Fri 10/20/23	Thu 11/30/23 0%																											
332		Form Decks / CJs / Edges	5 days	Fri 10/20/23	Thu 10/26/23 0%	301FS-2 days		333																								
333		MEP Layout and Insert	4 days	Fri 10/27/23	Wed 11/1/23 0%	332		334FS-2 days																								
334		Rebar / Embeds / Templates	3 days	Tue 10/31/23	Thu 11/2/23 0%	333FS-2 days		34055,335FS-1 day																								
335		L3 Pour 2 (Deck Pour 6)	1 day	Thu 11/2/23	Thu 11/2/23 0%	334FS-1 day		336,342,412FS+56 edays																								
336		Prep for Stress / Cure	3 edays																													